

STRAWMAN INEEL 2012 CLEANUP STRATEGY

Provide a single, integrated vision for accelerated cleanup of the INEEL:

By 2012, the INEEL will have completed its high priority cleanup actions and placed material in safe storage pending repository availability.

Objectives of a 2012 Cleanup Strategy:

- Place priority on the most significant risks or issues and accelerate risk reduction
 - Remediate aquifer contamination
 - Remove remaining liquids from HLW tanks
 - Ship stored transuranic waste to WIPP and remediate buried waste
 - Transfer spent nuclear fuel from wet to dry storage
- Accelerate completion of priority cleanup projects
 - Empty pillar and panel tanks more than 1 year ahead of enforceable milestone*
 - Ship stored TRU 6 years ahead of enforceable milestone in Settlement Agreement*
 - Complete buried waste remediation ahead of current plan
 - Ship treated SBW offsite vs. road ready by 2035
 - Move spent nuclear fuel to dry storage 12 years ahead of enforceable milestone*
- Ensure material without a near-term disposition path is in safe, long-term storage (specifically spent nuclear fuel and calcine destined for the repository)
- Aggressively reduce EM infrastructure footprint
- Move to cost-effective offsite waste treatment and disposal before 2012

Benefits:

- Provide a clear "closure" focus for INEEL's cleanup programs
- Provide a basis for realistic funding requests for the INEEL EM program (possible new EM closure account)
 - Baseline: annual cleanup funding requirements exceed \$1 billion by 2006
 - 2012 Strategy: "level" funding of \$444M, increasing to \$530M in 2008 (consistent with closure of Rocky Flats and other sites)
- Reduce lifecycle costs for cleanup (\$34B baseline to less than \$20B through 2070)
- Support the expansion of non-EM missions at the INEEL
- Support transfer of INEEL landlord responsibilities to a non-EM sponsor after 2012 (vs. at least 2070 in the baseline)
- More effectively integrate regulatory and compliance agreement requirements and resolve conflicts in schedule and cleanup requirements

*Baseline includes some acceleration ahead of enforceable dates